

Grantee: Michigan

Grant: P-21-MI-26-LDZ1

October 1, 2025 thru December 31, 2025

Grant Number:

P-21-MI-26-LDZ1

Obligation Date:

Award Date:

Grantee Name:

Michigan

Contract End Date:

Review by HUD:

Submitted - Await for Review

Grant Award Amount:

\$79,795,000.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$0.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$79,795,000.00

Disasters:

Declaration Number

FEMA-4547-MI

FEMA-4607-MI

Overall

This Report Period

To Date

Total Projected Budget from All Sources

\$64,298.00

\$51,705,004.00

B-21-DF-26-0001

\$140,679.00

\$10,173,588.00

B-21-DZ-26-0001

\$0.00

\$37,267,992.00

B-22-DF-26-0001

(\$76,381.00)

\$4,263,424.00

Total Budget

\$64,298.00

\$51,705,004.00

B-21-DF-26-0001

\$140,679.00

\$10,173,588.00

B-21-DZ-26-0001

\$0.00

\$37,267,992.00

B-22-DF-26-0001

(\$76,381.00)

\$4,263,424.00

Total Obligated

\$64,798.00

\$51,705,004.00

B-21-DF-26-0001

\$140,679.00

\$10,173,588.00

B-21-DZ-26-0001

\$0.00

\$37,267,992.00

B-22-DF-26-0001

(\$75,881.00)

\$4,263,424.00

Total Funds Drawdown

\$467,475.63

\$2,060,237.75

B-21-DF-26-0001

\$137,909.03

\$757,159.03

B-21-DZ-26-0001

\$329,258.17

\$1,259,307.22

B-22-DF-26-0001

\$308.43

\$43,771.50

Program Funds Drawdown

\$467,475.63

\$2,060,237.75

B-21-DF-26-0001

\$137,909.03

\$757,159.03

B-21-DZ-26-0001

\$329,258.17

\$1,259,307.22

B-22-DF-26-0001

\$308.43

\$43,771.50

Program Income Drawdown

\$0.00

\$0.00

B-21-DF-26-0001

\$0.00

\$0.00

B-21-DZ-26-0001

\$0.00

\$0.00

B-22-DF-26-0001

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

B-21-DF-26-0001

\$0.00

\$0.00

B-21-DZ-26-0001

\$0.00

\$0.00



B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$1,965,031.20	\$2,060,237.75
B-21-DF-26-0001	\$739,559.03	\$757,159.03
B-21-DZ-26-0001	\$1,181,700.67	\$1,259,307.22
B-22-DF-26-0001	\$43,771.50	\$43,771.50
HUD Identified Most Impacted and Distressed	\$357,204.25	\$452,126.13
B-21-DF-26-0001	\$137,746.70	\$155,509.03
B-21-DZ-26-0001	\$219,149.12	\$296,308.67
B-22-DF-26-0001	\$308.43	\$308.43
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
State of Michigan	\$ 1,965,031.20	\$ 2,060,237.75

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage			
B-21-DF-26-0001	70.00%	100.00%	1.36%
B-21-DZ-26-0001	70.00%	100.00%	.25%
B-22-DF-26-0001	70.00%	100.00%	.00%
Overall Benefit Amount			
B-21-DF-26-0001	\$8,001,945.00	\$9,571,938.00	\$155,509.03
B-21-DZ-26-0001	\$38,427,767.00	\$32,266,802.00	\$137,871.43
B-22-DF-26-0001	\$4,647,776.70	\$3,039,105.00	\$308.43
Limit on Public Services			
B-21-DF-26-0001	\$1,804,950.00	\$0.00	\$0.00
B-21-DZ-26-0001	\$8,984,700.00	\$0.00	\$0.00
B-22-DF-26-0001	\$1,179,600.00	\$0.00	\$0.00
Limit on Admin/Planning			
B-21-DF-26-0001	\$2,406,600.00	\$601,650.00	\$601,650.00
B-21-DZ-26-0001	\$11,979,600.00	\$5,001,190.00	\$1,121,435.79
B-22-DF-26-0001	\$1,572,800.00	\$1,224,319.00	\$43,463.07
Limit on Admin			
B-21-DF-26-0001	\$601,650.00	\$601,650.00	\$601,650.00
B-21-DZ-26-0001	\$2,994,900.00	\$2,994,900.00	\$949,336.88
B-22-DF-26-0001	\$393,200.00	\$393,200.00	\$43,463.07
Most Impacted and Distressed			
B-21-DF-26-0001	\$9,626,400.00	\$10,173,588.00	\$155,509.03
B-21-DZ-26-0001	\$47,918,400.00	\$37,180,242.00	\$296,308.67
B-22-DF-26-0001	\$6,291,200.00	\$4,263,424.00	\$308.43
Mitigation Set-aside			
B-21-DF-26-0001	\$1,570,000.00	\$9,571,938.00	\$155,509.03
B-21-DZ-26-0001	\$7,813,000.00	\$34,273,092.00	\$309,970.34
B-22-DF-26-0001	\$0.00	\$3,870,224.00	\$308.43

Overall Progress Narrative:

The MSF approved funding in April 2024 for \$55 million in projects for the 2020 and 2021 disasters. These approved projects include support for local infrastructure and planning concerning use and disaster preparedness. The MEDC continues to work with local units of government to enter into grant agreements, begin preconstruction work, perform environmental reviews, and perform engineering and design for these projects. The MEDC entered into grant agreements with three local



governments this quarter.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, State Administration	\$96,894.38	\$3,989,750.00	\$1,594,449.95
B-21-DF-26-0001	\$0.00	\$601,650.00	\$601,650.00
B-21-DZ-26-0001	\$96,894.38	\$2,994,900.00	\$949,336.88
B-22-DF-26-0001	\$0.00	\$393,200.00	\$43,463.07
2020INF, 2020 Infrastructure	\$137,520.57	\$40,000,000.00	\$137,871.43
B-21-DF-26-0001	\$0.00	\$0.00	\$0.00
B-21-DZ-26-0001	\$137,520.57	\$40,000,000.00	\$137,871.43
B-22-DF-26-0001	\$0.00	\$0.00	\$0.00
2020PLN, 2020 Planning Program	\$94,843.22	\$8,984,700.00	\$172,098.91
B-21-DF-26-0001	\$0.00	\$0.00	\$0.00
B-21-DZ-26-0001	\$94,843.22	\$8,984,700.00	\$172,098.91
B-22-DF-26-0001	\$0.00	\$0.00	\$0.00
2021INF, 2021 Infrastructure	\$138,217.46	\$15,917,600.00	\$155,817.46
B-21-DF-26-0001	\$137,909.03	\$11,431,350.00	\$155,509.03
B-21-DZ-26-0001	\$0.00	\$0.00	\$0.00
B-22-DF-26-0001	\$308.43	\$4,486,250.00	\$308.43
2021PLN, 2021 Planning Program	\$0.00	\$2,984,550.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$2,984,550.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	(\$59,898,000.00)	\$0.00
B-22-DF-26-0001	\$0.00	(\$7,864,000.00)	\$0.00

Grantee Program Summary

2020 Infrastructure and Public Facilities Program

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-MI-26-LDZ1	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 0.00
B-22-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DZ-26-0001	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 0.00
B-21-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00

Narrative:

The MSF approved awards up to \$40 million for projects impacted by the Tittabawassee River flooding in 2020. These infrastructure projects range from the rebuilding of community facilities for safety shelters, construction of pump stations, and sewer separation. The MEDC currently has eleven infrastructure projects under a grant agreement. These projects range in status from having the environmental review being performed, to construction contracts being bid out, to some even having construction contracts being awarded.

2020 Planning

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-MI-26-LDZ1	\$ 0.00	\$ 8,984,700.00	\$ 0.00	\$ 7,187,760.00	\$ 0.00	\$ 1,796,940.00
B-22-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00



B-21-DZ-26-0001	\$ 0.00	\$ 8,984,700.00	\$ 0.00	\$ 7,187,760.00	\$ 0.00	\$ 1,796,940.00
B-21-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00

Narrative: The MSF has approved awards for just under \$9 million for planning projects impacted by the Tittabawassee river flooding in 2020. These projects aim to mitigate future disasters within the local units of government. The MEDC currently has thirteen planning projects under a grant agreement. These projects are currently underway with various estimated dates of completion.

2021 Public Infrastructure and Public Facilities

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-MI-26-LDZ1	\$ 0.00	\$ 15,917,600.00	\$ 0.00	\$ 15,917,600.00	\$ 0.00	\$ 0.00
B-22-DF-26-0001	\$ 0.00	\$ 3,884,600.00	\$ 0.00	\$ 3,884,600.00	\$ 0.00	\$ 0.00
B-21-DZ-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DF-26-0001	\$ 0.00	\$ 12,033,000.00	\$ 0.00	\$ 12,033,000.00	\$ 0.00	\$ 0.00

Narrative: The MSF approved awards for just under \$16 million for projects impacted by the flooding of Wayne County in 2021. These infrastructure projects include: the rebuilding of bridges, construction of pump stations, and sanitary sewer line replacement. The MEDC currently has eight infrastructure projects under a grant agreement. These projects range in status from having the environmental review being performed, to construction contracts being bid out, to some even having construction contracts awarded.

2020 Multifamily Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-MI-26-LDZ1	\$ 0.00	\$ 7,918,400.00	\$ 0.00	\$ 7,918,400.00	\$ 0.00	\$ 0.00
B-22-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DZ-26-0001	\$ 0.00	\$ 7,918,400.00	\$ 0.00	\$ 7,918,400.00	\$ 0.00	\$ 0.00
B-21-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00

Narrative: There have not been any applications received for the Multifamily Housing program. A substantial amendment will be submitted to reallocate the 2020 Multifamily Housing program budget to the 2020 Infrastructure and Public Facilities Program.

2021 Planning B-21-DF-26-0001

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-MI-26-LDZ1	\$ 0.00	\$ 2,984,550.00	\$ 0.00	\$ 2,984,550.00	\$ 0.00	\$ 0.00
B-22-DF-26-0001	\$ 0.00	\$ 2,984,550.00	\$ 0.00	\$ 2,984,550.00	\$ 0.00	\$ 0.00
B-21-DZ-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00

Narrative: The MSF approved awards for just under \$3 million for planning projects impacted by the flooding of Wayne County in 2021. These planning projects aim to help mitigate future disasters. The MEDC currently has four planning projects under a grant agreement. These projects are currently underway with various estimated dates of completion.

Activities

Project # / 1 / State Administration



Grantee Activity Number: 1A

Activity Title: State Administration

Activity Type:

Administration

Project Number:

1

Projected Start Date:

12/19/2023

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2028

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,989,750.00
B-21-DF-26-0001	\$0.00	\$601,650.00
B-21-DZ-26-0001	\$0.00	\$2,994,900.00
B-22-DF-26-0001	\$0.00	\$393,200.00
Total Budget	\$0.00	\$3,989,750.00
B-21-DF-26-0001	\$0.00	\$601,650.00
B-21-DZ-26-0001	\$0.00	\$2,994,900.00
B-22-DF-26-0001	\$0.00	\$393,200.00
Total Obligated	\$0.00	\$3,989,750.00
B-21-DF-26-0001	\$0.00	\$601,650.00
B-21-DZ-26-0001	\$0.00	\$2,994,900.00
B-22-DF-26-0001	\$0.00	\$393,200.00
Total Funds Drawdown	\$96,894.38	\$1,594,449.95
B-21-DF-26-0001	\$0.00	\$601,650.00
B-21-DZ-26-0001	\$96,894.38	\$949,336.88
B-22-DF-26-0001	\$0.00	\$43,463.07
Program Funds Drawdown	\$96,894.38	\$1,594,449.95
B-21-DF-26-0001	\$0.00	\$601,650.00
B-21-DZ-26-0001	\$96,894.38	\$949,336.88
B-22-DF-26-0001	\$0.00	\$43,463.07
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$1,594,449.95	\$1,594,449.95
State of Michigan	\$1,594,449.95	\$1,594,449.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

State Administration

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / 2020INF / 2020 Infrastructure



Grantee Activity Number: 082057

Activity Title: City of Beaverton Ross Lake Improvements

Activity Type:

MIT - Public Facilities and Improvements-Covered Projects

Project Number:

2020INF

Projected Start Date:

04/01/2025

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2020 Infrastructure

Projected End Date:

03/31/2027

Completed Activity Actual End Date:**Responsible Organization:**

State of Michigan

Overall**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Budget

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Obligated

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Funds Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Funds Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Income Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Income Received

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Funds Expended

State of Michigan

Most Impacted and Distressed Expended

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$1,918,330.00

\$0.00 \$0.00

\$0.00 \$1,918,330.00

\$0.00 \$0.00

\$0.00 \$1,918,330.00

\$0.00 \$0.00

\$0.00 \$1,918,330.00

\$0.00 \$0.00

\$0.00 \$1,918,330.00

\$0.00 \$0.00

\$0.00 \$1,918,330.00

\$0.00 \$0.00

\$341.61 \$341.61

\$0.00 \$0.00

\$341.61 \$341.61

\$0.00 \$0.00

\$341.61 \$341.61

\$0.00 \$0.00

\$341.61 \$341.61

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$341.61 \$341.61

\$341.61 \$341.61

\$341.61 \$341.61

\$0.00 \$0.00

\$341.61 \$341.61

\$0.00 \$0.00



Activity Description:

Improvements to Ross Lake

Location Description:

Activity Progress Narrative:

Environmental review underway.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Total Labor Hours	0	385/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 082063

Activity Title: Charter Township of Saginaw Center Rd. Pump Station

Activity Type:

MIT - Public Facilities and Improvements-Covered Projects

Project Number:

2020INF

Projected Start Date:

04/01/2025

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2020 Infrastructure

Projected End Date:

03/31/2027

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,725,452.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$1,725,452.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,725,452.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$1,725,452.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,725,452.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$1,725,452.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Drawdown	\$63,017.75	\$63,180.08
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$63,017.75	\$63,180.08
B-22-DF-26-0001	\$0.00	\$0.00
Program Funds Drawdown	\$63,017.75	\$63,180.08
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$63,017.75	\$63,180.08
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$63,017.75	\$63,180.08
State of Michigan	\$63,017.75	\$63,180.08
Most Impacted and Distressed Expended	\$63,017.75	\$63,180.08
B-21-DF-26-0001	(\$162.33)	\$0.00
B-21-DZ-26-0001	\$63,180.08	\$63,180.08
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

Center Rd. Pump Station improvements.

Location Description:

Activity Progress Narrative:

Construction underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
\$ Funds allocated for water	159514	181114/15000
# of Linear feet of Public	560	560/560
# of properties with access	1	1/1
# of Section 3 Labor Hours	6	6/1
# of Targeted Section 3 Labor	6	6/1
# of Total Labor Hours	6	6/600

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 082065

Activity Title: Saginaw County Chapin Rd. Bridge Replacement

Activity Type:

MIT - Public Facilities and Improvements-Covered Projects

Project Number:

2020INF

Projected Start Date:

05/01/2025

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2020 Infrastructure

Projected End Date:

03/31/2027

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall

Total Projected Budget from All Sources

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Budget

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Obligated

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Funds Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Funds Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Income Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Income Received

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Funds Expended

State of Michigan

Most Impacted and Distressed Expended

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$1,304,217.00

\$0.00 \$0.00

\$0.00 \$1,304,217.00

\$0.00 \$0.00

\$0.00 \$1,304,217.00

\$0.00 \$0.00

\$0.00 \$1,304,217.00

\$0.00 \$0.00

\$0.00 \$1,304,217.00

\$0.00 \$0.00

\$0.00 \$1,304,217.00

\$0.00 \$0.00

\$74,161.21 \$74,161.21

\$0.00 \$0.00

\$74,161.21 \$74,161.21

\$0.00 \$0.00

\$74,161.21 \$74,161.21

\$0.00 \$0.00

\$74,161.21 \$74,161.21

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$74,161.21 \$74,161.21

\$74,161.21 \$74,161.21

\$74,161.21 \$74,161.21

\$0.00 \$0.00

\$74,161.21 \$74,161.21

\$0.00 \$0.00



Activity Description:

Replacement of Chapin Rd. Bridge.

Location Description:

Activity Progress Narrative:

Construction contract awarded October 17, 2025.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
% decrease in road closures in	100	100/0
\$ estimated value of flood loss	6602850	6602850/0
\$ Funds allocated for water	74161	1376378/6613
# of Linear feet of Public	500	500/0
# of public facilities	1	1/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 2020PLN / 2020 Planning Program



Grantee Activity Number: 082233

Activity Title: Township of Tittabawassee Hazard Mitigation Infrastructure Plan

Activity Type:

MIT - Planning and Capacity Building

Project Number:

2020PLN

Projected Start Date:

03/01/2025

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

2020 Planning Program

Projected End Date:

03/31/2026

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall

Total Projected Budget from All Sources

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Budget

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Obligated

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Funds Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Funds Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Income Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Income Received

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Funds Expended

State of Michigan

Most Impacted and Distressed Expended

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$270,250.00

\$0.00 \$0.00

\$0.00 \$270,250.00

\$0.00 \$0.00

\$0.00 \$270,250.00

\$0.00 \$0.00

\$0.00 \$270,250.00

\$0.00 \$0.00

\$0.00 \$270,250.00

\$0.00 \$0.00

\$0.00 \$270,250.00

\$0.00 \$0.00

\$81,466.22 \$81,733.32

\$0.00 \$0.00

\$81,466.22 \$81,733.32

\$0.00 \$0.00

\$81,466.22 \$81,733.32

\$0.00 \$0.00

\$81,466.22 \$81,733.32

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$81,466.22 \$81,733.32

\$81,466.22 \$81,733.32

\$81,466.22 \$81,733.32

\$0.00 \$0.00

\$81,466.22 \$81,733.32

\$0.00 \$0.00



Activity Description:

Creation of a plan that will study and make recommendations concerning infrastructure needs, especially pertaining to stormwater and flooding.

Location Description:

Activity Progress Narrative:

Monitoring underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	1	1/3
# of entities at resilience	2	4/3
# of legislative actions taken to	1	1/1
# of Non-business	1	3/15
# of persons at resilience	24	38/25
# of Plans or Planning Products	3	3/3
# of public education meetings	1	1/3
# of resilience plans created	1	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 082241

Activity Title: Iosco County Master Plan Resiliency Grant

Activity Type:

MIT - Planning and Capacity Building

Project Number:

2020PLN

Projected Start Date:

03/01/2025

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

2020 Planning Program

Projected End Date:

03/31/2026

Completed Activity Actual End Date:**Responsible Organization:**

State of Michigan

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$87,750.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$87,750.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$87,750.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$87,750.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$87,750.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$87,750.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Drawdown	\$13,377.00	\$13,661.67
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$13,377.00	\$13,661.67
B-22-DF-26-0001	\$0.00	\$0.00
Program Funds Drawdown	\$13,377.00	\$13,661.67
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$13,377.00	\$13,661.67
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$13,377.00	\$13,661.67
State of Michigan	\$13,377.00	\$13,661.67
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

Development the resiliency of losco's County Master Plan.

Location Description:

Activity Progress Narrative:

Monitoring underway.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of community engagement	2	3/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 2021INF / 2021 Infrastructure



Grantee Activity Number: 082077

Activity Title: Dearborn Heights Bridge Reconstruction

Activity Type:

MIT - Public Facilities and Improvements-Covered Projects

Project Number:

2021INF

Projected Start Date:

08/01/2025

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2021 Infrastructure

Projected End Date:

07/31/2027

Completed Activity Actual End Date:**Responsible Organization:**

State of Michigan

Overall**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Budget

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Obligated

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Funds Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Funds Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Income Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Income Received

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Funds Expended

State of Michigan

Most Impacted and Distressed Expended

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$2,091,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$2,091,000.00

\$0.00 \$2,091,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$2,091,000.00

\$0.00 \$2,091,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$2,091,000.00

\$308.43 \$308.43

\$0.00 \$0.00

\$0.00 \$0.00

\$308.43 \$308.43

\$308.43 \$308.43

\$0.00 \$0.00

\$0.00 \$0.00

\$308.43 \$308.43

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$308.43 \$308.43

\$308.43 \$308.43

\$308.43 \$308.43

\$0.00 \$0.00

\$0.00 \$0.00

\$308.43 \$308.43



Activity Description:

Reconstruction of two bridges

Location Description:

5401 Polk Street, Dearborn Heights, Wayne Co, MI 48127

Activity Progress Narrative:

Environmental review and engineering design are underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 082208

Activity Title: City of Ecorse Sanitary Sewer Rehab Project

Activity Type:

MIT - Public Facilities and Improvements-Covered Projects

Project Number:

2021INF

Projected Start Date:

03/01/2025

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2021 Infrastructure

Projected End Date:

03/31/2027

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,744,588.00
B-21-DF-26-0001	\$0.00	\$2,744,588.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,744,588.00
B-21-DF-26-0001	\$0.00	\$2,744,588.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,744,588.00
B-21-DF-26-0001	\$0.00	\$2,744,588.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Drawdown	\$950.00	\$10,450.00
B-21-DF-26-0001	\$950.00	\$10,450.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Funds Drawdown	\$950.00	\$10,450.00
B-21-DF-26-0001	\$950.00	\$10,450.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$950.00	\$10,450.00
State of Michigan	\$950.00	\$10,450.00
Most Impacted and Distressed Expended	\$950.00	\$10,450.00
B-21-DF-26-0001	\$950.00	\$10,450.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

Rehabilitation and installation of 11,000 ft. of trenchless sanitary sewer, 30 open out excavation point repairs, and replacement of 96 frame and covers to seal the structures with wraps.

Location Description:

Activity Progress Narrative:

Request of release of funds approved April 1, 2025. Construction underway and scheduled to be completed March of 2027.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 082218

Activity Title: City of Ecorse Pump Station Project

Activity Type:
MIT - Public Facilities and Improvements-Covered Projects

Project Number:
2021INF

Projected Start Date:
03/01/2025

Benefit Type:
N/A

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
2021 Infrastructure

Projected End Date:
03/31/2027

Completed Activity Actual End Date:

Responsible Organization:
State of Michigan

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$140,679.00	\$851,749.00
B-21-DF-26-0001	\$140,679.00	\$851,749.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Budget	\$140,679.00	\$851,749.00
B-21-DF-26-0001	\$140,679.00	\$851,749.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Obligated	\$140,679.00	\$851,749.00
B-21-DF-26-0001	\$140,679.00	\$851,749.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Drawdown	\$133.00	\$8,233.00
B-21-DF-26-0001	\$133.00	\$8,233.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Funds Drawdown	\$133.00	\$8,233.00
B-21-DF-26-0001	\$133.00	\$8,233.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$133.00	\$8,233.00
State of Michigan	\$133.00	\$8,233.00
Most Impacted and Distressed Expended	\$133.00	\$8,233.00
B-21-DF-26-0001	\$133.00	\$8,233.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

Installation of a large diameter pump station.
The proposed pump station will have four pumps programmed to address stormwater based

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 082219

Activity Title: City of Southgate Sewer Lining Project

Activity Type:

MIT - Public Facilities and Improvements-Covered Projects

Project Number:

2021INF

Projected Start Date:

03/01/2025

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2021 Infrastructure

Projected End Date:

03/31/2027

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,610,706.00
B-21-DF-26-0001	\$0.00	\$1,610,706.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,610,706.00
B-21-DF-26-0001	\$0.00	\$1,610,706.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,610,706.00
B-21-DF-26-0001	\$0.00	\$1,610,706.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Drawdown	\$51,405.53	\$51,405.53
B-21-DF-26-0001	\$51,405.53	\$51,405.53
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Funds Drawdown	\$51,405.53	\$51,405.53
B-21-DF-26-0001	\$51,405.53	\$51,405.53
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$51,405.53	\$51,405.53
State of Michigan	\$51,405.53	\$51,405.53
Most Impacted and Distressed Expended	\$51,405.53	\$51,405.53
B-21-DF-26-0001	\$51,405.53	\$51,405.53
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

The City of Southgate will line 6,900 linear feet of sanitary sewer lines which include 158 sanitary sewer lead reinstatements.

Location Description:

Activity Progress Narrative:

Construction underway and scheduled to be completed March 31, 2027.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# occupied structures in	177	177/177
# of buildings (non-residential)	0	19/19
# of properties with access	158	158/158
# of Total Labor Hours	390	390/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 082220

Activity Title: City of Lincoln Park Sanitary Sewer Project - Area 1

Activity Type:

MIT - Public Facilities and Improvements-Covered Projects

Project Number:

2021INF

Projected Start Date:

03/01/2025

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2021 Infrastructure

Projected End Date:

03/31/2027

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,513,706.00
B-21-DF-26-0001	\$0.00	\$1,513,706.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,513,706.00
B-21-DF-26-0001	\$0.00	\$1,513,706.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,513,706.00
B-21-DF-26-0001	\$0.00	\$1,513,706.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Drawdown	\$50,299.68	\$50,299.68
B-21-DF-26-0001	\$50,299.68	\$50,299.68
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Funds Drawdown	\$50,299.68	\$50,299.68
B-21-DF-26-0001	\$50,299.68	\$50,299.68
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$50,299.68	\$50,299.68
State of Michigan	\$50,299.68	\$50,299.68
Most Impacted and Distressed Expended	\$50,299.68	\$50,299.68
B-21-DF-26-0001	\$50,299.68	\$50,299.68
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

Installation of cure-in-place pipelining for 13,737 linear feet of sanitary sewer lines with pipe diameter ranges from 10" to 24". The cure-in-place pipelining will involve 316 mineral deposit removals, 41 lead protrusion cuttings, and 288 service lead reinstatements.

Location Description:

Activity Progress Narrative:

Construction is underway with anticipated completion date of April 10, 2026.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
% decrease in affluent	5	5/5
% decrease in area inundated	5	5/5
# of fewer outages of critical	5	5/0
# of Linear Feet of Sewer Lines	10000	10000/10000
# of linear feet of shoreline	0	0/0
# of Linear Feet of Water Lines	10000	26000/0
# of Linear miles of Public	2	2/2
# of properties protected from	160	320/210
# of residents protected from	400	400/542
# of Total Labor Hours	387	387/0
% reduction in emergency	0	5/5
% reduction in energy costs	5	5/5
% reduction in loss of service	5	5/5
% reduction of sanitary sewer	5	5/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 082222

Activity Title: City of Lincoln Park Sanitary Sewer Project - Area 2

Activity Type:

MIT - Public Facilities and Improvements-Covered Projects

Project Number:

2021INF

Projected Start Date:

03/01/2025

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2021 Infrastructure

Projected End Date:

03/31/2027

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall

Total Projected Budget from All Sources

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Budget

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Obligated

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Funds Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Funds Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Income Drawdown

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Program Income Received

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Total Funds Expended

State of Michigan

Most Impacted and Distressed Expended

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$1,233,488.00

\$0.00 \$1,233,488.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$1,233,488.00

\$0.00 \$1,233,488.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$1,233,488.00

\$0.00 \$1,233,488.00

\$0.00 \$0.00

\$0.00 \$0.00

\$35,120.82 \$35,120.82

\$35,120.82 \$35,120.82

\$0.00 \$0.00

\$0.00 \$0.00

\$35,120.82 \$35,120.82

\$35,120.82 \$35,120.82

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$35,120.82 \$35,120.82

\$35,120.82 \$35,120.82

\$35,120.82 \$35,120.82

\$35,120.82 \$35,120.82

\$0.00 \$0.00

\$0.00 \$0.00



Activity Description:

The City of Lincoln Park will rehabilitate existing sewer lines via cured-in-place lining for sanitary sewer lines. 770 linear feet FICPP 8" pipe diameter will be fixed.

Location Description:

Activity Progress Narrative:

Work scheduled for completion by March 31, 2027.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
% decrease in affluent	5	5/5
% decrease in area inundated	5	5/5
% decrease in disruption hours	30	30/30
# of residents protected from	400	400/750
# of Total Labor Hours	601	601/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 2021PLN / 2021 Planning Program



Grantee Activity Number: 082099

Activity Title: City of Dearborn Heights Zoning & Future Land Use Plan

Activity Type:

MIT - Planning and Capacity Building

Project Number:

2021PLN

Projected Start Date:

09/01/2025

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

2021 Planning Program

Projected End Date:

08/31/2026

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall

	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	(\$37,500.00)	\$120,000.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$37,500.00)	\$120,000.00
Total Budget	(\$37,500.00)	\$120,000.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$37,500.00)	\$120,000.00
Total Obligated	(\$37,000.00)	\$120,000.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$37,000.00)	\$120,000.00
Total Funds Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Michigan	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

Development of a Zoning & Future Land Use Plan for the City of Dearborn Heights.

Location Description:

Activity Progress Narrative:

Grant agreement executed and planning project scheduled to be completed August 31, 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 082101

Activity Title: City of Dearborn Heights Environmental Resiliency Planning

Activity Type:

MIT - Planning and Capacity Building

Project Number:

2021PLN

Projected Start Date:

09/01/2025

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

2021 Planning Program

Projected End Date:

08/31/2026

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall

	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	(\$8,881.00)	\$291,119.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$8,881.00)	\$291,119.00
Total Budget	(\$8,881.00)	\$291,119.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$8,881.00)	\$291,119.00
Total Obligated	(\$8,881.00)	\$291,119.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$8,881.00)	\$291,119.00
Total Funds Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Michigan	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

Development of Environmental Resiliency Planing for the City of Dearborn Heights

Location Description:

Activity Progress Narrative:

Grant agreement executed and project scheduled to be completed by August 31, 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 083131

Activity Title: Charter Township of Redford Resilient Infrastructure

Activity Type:

MIT - Planning and Capacity Building

Project Number:

2021PLN

Projected Start Date:

09/01/2025

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

2021 Planning Program

Projected End Date:

08/31/2026

Completed Activity Actual End Date:

Responsible Organization:

State of Michigan

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	(\$15,000.00)	\$285,000.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$15,000.00)	\$285,000.00
Total Budget	(\$15,000.00)	\$285,000.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$15,000.00)	\$285,000.00
Total Obligated	(\$15,000.00)	\$285,000.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$15,000.00)	\$285,000.00
Total Funds Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Michigan	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

Charter Township of Redford resilient infrastructure, capital improvements and asset management plan.

Location Description:

Activity Progress Narrative:

Planning project is underway. Estimated completion date is August 31, 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 083132
Activity Title: Charter Township of Redford Zoning

Activity Type:
 MIT - Planning and Capacity Building
Project Number:
 2021PLN
Projected Start Date:
 09/01/2025
Benefit Type:
 N/A
National Objective:
 N/A

Activity Status:
 Under Way
Project Title:
 2021 Planning Program
Projected End Date:
 08/31/2026
Completed Activity Actual End Date:

Responsible Organization:
 State of Michigan

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	(\$15,000.00)	\$135,000.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$15,000.00)	\$135,000.00
Total Budget	(\$15,000.00)	\$135,000.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$15,000.00)	\$135,000.00
Total Obligated	(\$15,000.00)	\$135,000.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	(\$15,000.00)	\$135,000.00
Total Funds Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Michigan	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00



Activity Description:

Charter Township of Redford zoning for community resilience.

Location Description:

Activity Progress Narrative:

Planning project is underway. Estimated completion date is August 31, 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

