

## Grantee: Michigan

### Grant: P-21-MI-26-LDZ1

### January 1, 2025 thru March 31, 2025 Performance

<b>Grant Number:</b> P-21-MI-26-LDZ1	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Michigan	<b>Contract End Date:</b>	<b>Review by HUD:</b> Submitted - Await for Review
<b>Grant Award Amount:</b> \$79,795,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$0.00	<b>Estimated PI/RL Funds:</b> \$0.00	
<b>Total Budget:</b> \$79,795,000.00		

### Disasters:

#### Declaration Number

FEMA-4547-MI  
FEMA-4607-MI

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	\$202,750.00	\$51,580,464.00
B-21-DF-26-0001	\$0.00	\$10,032,909.00
B-21-DZ-26-0001	\$202,750.00	\$37,202,500.00
B-22-DF-26-0001	\$0.00	\$4,345,055.00
<b>Total Budget</b>	\$202,750.00	\$51,580,464.00
B-21-DF-26-0001	\$0.00	\$10,032,909.00
B-21-DZ-26-0001	\$202,750.00	\$37,202,500.00
B-22-DF-26-0001	\$0.00	\$4,345,055.00
<b>Total Obligated</b>	\$1,007,000.00	\$51,579,964.00
B-21-DF-26-0001	\$0.00	\$10,032,909.00
B-21-DZ-26-0001	\$551,750.00	\$37,202,500.00
B-22-DF-26-0001	\$455,250.00	\$4,344,555.00
<b>Total Funds Drawdown</b>	\$172,270.04	\$1,249,969.59
B-21-DF-26-0001	\$0.00	\$601,650.00
B-21-DZ-26-0001	\$172,270.04	\$604,856.52
B-22-DF-26-0001	\$0.00	\$43,463.07
<b>Program Funds Drawdown</b>	\$172,270.04	\$1,249,969.59
B-21-DF-26-0001	\$0.00	\$601,650.00
B-21-DZ-26-0001	\$172,270.04	\$604,856.52
B-22-DF-26-0001	\$0.00	\$43,463.07
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00



B-22-DF-26-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	<b>\$0.00</b>	<b>\$0.00</b>
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
<b>HUD Identified Most Impacted and Distressed</b>	<b>\$0.00</b>	<b>\$0.00</b>
B-21-DF-26-0001	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00
<b>Other Funds</b>	<b>\$ 0.00</b>	<b>\$ 0.00</b>
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
<b>Overall Benefit Percentage</b>			
B-21-DF-26-0001	70.00%	100.00%	.00%
B-21-DZ-26-0001	70.00%	100.00%	.00%
B-22-DF-26-0001	70.00%	100.00%	.00%
<b>Overall Benefit Amount</b>			
B-21-DF-26-0001	\$8,001,945.00	\$9,431,259.00	\$0.00
B-21-DZ-26-0001	\$38,315,795.00	\$32,041,350.00	\$0.00
B-22-DF-26-0001	\$4,590,635.00	\$3,039,105.00	\$0.00
<b>Limit on Public Services</b>			
B-21-DF-26-0001	\$1,804,950.00	\$0.00	\$0.00
B-21-DZ-26-0001	\$8,984,700.00	\$0.00	\$0.00
B-22-DF-26-0001	\$1,179,600.00	\$0.00	\$0.00
<b>Limit on Admin/Planning</b>			
B-21-DF-26-0001	\$2,406,600.00	\$601,650.00	\$601,650.00
B-21-DZ-26-0001	\$11,979,600.00	\$5,161,150.00	\$604,856.52
B-22-DF-26-0001	\$1,572,800.00	\$1,305,950.00	\$43,463.07
<b>Limit on Admin</b>			
B-21-DF-26-0001	\$601,650.00	\$601,650.00	\$601,650.00
B-21-DZ-26-0001	\$2,994,900.00	\$2,994,000.00	\$586,379.60
B-22-DF-26-0001	\$393,200.00	\$393,200.00	\$43,463.07
<b>Most Impacted and Distressed</b>			
B-21-DF-26-0001	\$9,626,400.00	\$10,032,909.00	\$0.00
B-21-DZ-26-0001	\$47,918,400.00	\$37,114,750.00	\$0.00
B-22-DF-26-0001	\$6,291,200.00	\$4,345,055.00	\$0.00
<b>Mitigation Set-aside</b>			
B-21-DF-26-0001	\$1,570,000.00	\$9,431,259.00	\$0.00
B-21-DZ-26-0001	\$7,813,000.00	\$34,208,500.00	\$18,476.92
B-22-DF-26-0001	\$0.00	\$3,951,855.00	\$0.00

## Overall Progress Narrative:

The MSF approved funding in April for \$55 million in projects for the 2020 and 2021 disasters. These projects included support for local infrastructure and planning concerning use and disaster preparedness. The MEDC continues to work with local units of government to enter into grant agreements with the units of local government and begin preconstruction work, and has entered into grant agreements with eleven local governments this quarter.



## Project Summary

### Project #, Project Title

	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, State Administration	\$153,793.12	\$3,989,750.00	\$1,231,492.67
B-21-DF-26-0001	\$0.00	\$601,650.00	\$601,650.00
B-21-DZ-26-0001	\$153,793.12	\$2,994,900.00	\$586,379.60
B-22-DF-26-0001	\$0.00	\$393,200.00	\$43,463.07
2020INF, 2020 Infrastructure	\$0.00	\$40,000,000.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$40,000,000.00	\$0.00
B-22-DF-26-0001	\$0.00	\$0.00	\$0.00
2020PLN, 2020 Planning Program	\$18,476.92	\$8,984,700.00	\$18,476.92
B-21-DF-26-0001	\$0.00	\$0.00	\$0.00
B-21-DZ-26-0001	\$18,476.92	\$8,984,700.00	\$18,476.92
B-22-DF-26-0001	\$0.00	\$0.00	\$0.00
2021INF, 2021 Infrastructure	\$0.00	\$15,917,600.00	\$0.00
B-21-DF-26-0001	\$0.00	\$11,431,350.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$4,486,250.00	\$0.00
2021PLN, 2021 Planning Program	\$0.00	\$2,984,550.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	\$0.00	\$0.00
B-22-DF-26-0001	\$0.00	\$2,984,550.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-21-DF-26-0001	\$0.00	\$0.00	\$0.00
B-21-DZ-26-0001	\$0.00	(\$59,898,000.00)	\$0.00
B-22-DF-26-0001	\$0.00	(\$7,864,000.00)	\$0.00

## Grantee Program Summary

### 2020 Infrastructure and Public Facilities Program

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantees Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-MI-26-LDZ1	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 0.00
B-22-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DZ-26-0001	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 0.00
B-21-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00

#### Narrative:

The MSF approved awards for up to \$40 million for projects impacted by the Tittabawassee River flooding in 2020. These infrastructure projects range from the rebuilding of community facilities for safety shelters, construction of pump stations, and sewer separation. The MEDC continues to work with local units to enter into grant agreements so that the projects can begin construction, and has entered into agreements with: the Village of Sanford, City of Beaverton, and City of Midland this quarter.

### 2020 Planning

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantees Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-MI-26-LDZ1	\$ 0.00	\$ 8,984,700.00	\$ 0.00	\$ 7,187,760.00	\$ 0.00	\$ 1,796,940.00
B-22-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DZ-26-0001	\$ 0.00	\$ 8,984,700.00	\$ 0.00	\$ 7,187,760.00	\$ 0.00	\$ 1,796,940.00



B-21-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
-----------------	---------	---------	---------	---------	---------	---------

**Narrative:** The MSF has approved awards for just under \$9 million for planning projects impacted by the Tittabawassee river flooding in 2020. These project aim to mitigate future disasters within the local units. During the quarter the MEDC has entered into grant agreements with: the Township of Tittabawassee, Iosco County, and the City of Beaverton.

## 2021 Public Infrastructure and Public Facilities

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-MI-26-LDZ1	\$ 0.00	\$ 15,917,600.00	\$ 0.00	\$ 15,917,600.00	\$ 0.00	\$ 0.00
B-22-DF-26-0001	\$ 0.00	\$ 3,884,600.00	\$ 0.00	\$ 3,884,600.00	\$ 0.00	\$ 0.00
B-21-DZ-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DF-26-0001	\$ 0.00	\$ 12,033,000.00	\$ 0.00	\$ 12,033,000.00	\$ 0.00	\$ 0.00

**Narrative:** The MSF approved awards for just under \$16 million for projects impacted by the flooding of Wayne County in 2021. These infrastructure projects include: the rebuilding of bridges, construction of pump stations, and sanitary sewer line replacement. The MEDC continues to work with local units to enter into grants agreements for these projects so that they can begin construction, and has entered into grant agreements with: the City of Ecorse, and the City of Southgate this quarter.

## 2020 Multifamily Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-MI-26-LDZ1	\$ 0.00	\$ 7,918,400.00	\$ 0.00	\$ 7,918,400.00	\$ 0.00	\$ 0.00
B-22-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DZ-26-0001	\$ 0.00	\$ 7,918,400.00	\$ 0.00	\$ 7,918,400.00	\$ 0.00	\$ 0.00
B-21-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00

**Narrative:** The MEDC is currently holding office hours for local units regarding potential housing projects for the multi-family housing program for the 2020 disaster.

## 2021 Planning B-21-DF-26-0001

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-MI-26-LDZ1	\$ 0.00	\$ 2,984,550.00	\$ 0.00	\$ 2,984,550.00	\$ 0.00	\$ 0.00
B-22-DF-26-0001	\$ 0.00	\$ 2,984,550.00	\$ 0.00	\$ 2,984,550.00	\$ 0.00	\$ 0.00
B-21-DZ-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DF-26-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00

**Narrative:** The MSF approved awards for just under \$3 million for planning projects impacted by the flooding of Wayne County in 2021. These planning projects aim to help mitigate future disasters. The MEDC is continuing to work with local governments in Wayne County to enter into grant agreements.

## Activities

Project # / 1 / State Administration

**Grantee Activity Number: 1A**  
**Activity Title: State Administration**

**Activity Type:**

Administration

**Project Number:**

1

**Projected Start Date:**

12/19/2023

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

State Administration

**Projected End Date:**

12/31/2028

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

State of Michigan

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00

\$3,988,850.00

\$0.00

\$601,650.00

\$0.00

\$2,994,000.00

\$0.00

\$393,200.00

\$0.00

\$3,988,850.00

\$0.00

\$601,650.00

\$0.00

\$2,994,000.00

\$0.00

\$393,200.00

\$0.00

\$3,988,850.00

\$0.00

\$601,650.00

\$0.00

\$2,994,000.00

\$0.00

\$393,200.00

\$153,793.12

\$1,231,492.67

\$0.00

\$601,650.00

\$153,793.12

\$586,379.60

\$0.00

\$43,463.07

\$153,793.12

\$1,231,492.67

\$0.00

\$601,650.00

\$153,793.12

\$586,379.60

\$0.00

\$43,463.07

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



**Activity Description:**

State Administration

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Project # /** 2020INF / 2020 Infrastructure

## Grantee Activity Number: 082057

### Activity Title: City of Beaverton Ross Lake Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Covered Projects

**Project Number:**

2020INF

**Projected Start Date:**

04/16/2024

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

2020 Infrastructure

**Projected End Date:**

04/16/2026

**Completed Activity Actual End Date:****Responsible Organization:**

State of Michigan

**Overall****Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended****Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00

\$1,918,330.00

\$0.00

\$0.00

\$0.00

\$1,918,330.00

\$0.00

\$0.00

\$0.00

\$1,918,330.00

\$0.00

\$0.00

\$0.00

\$1,918,330.00

\$0.00

\$0.00

\$0.00

\$1,918,330.00

\$0.00

\$0.00

\$0.00

\$1,918,330.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



**Activity Description:**

Improvements to Ross Lake

**Location Description:****Activity Progress Narrative:**

Environmental review underway.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Total Labor Hours	0	0/0

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

---

<b>Activity Supporting Documents:</b>	None
---------------------------------------	------



## Grantee Activity Number: 082058

### Activity Title: City of Beaverton Tonkin Street Infrastructure & Storm Water

**Activity Type:**

MIT - Public Facilities and Improvements-Covered Projects

**Project Number:**

2020INF

**Projected Start Date:**

04/16/2024

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

2020 Infrastructure

**Projected End Date:**

04/16/2026

**Completed Activity Actual End Date:****Responsible Organization:**

State of Michigan

**Overall****Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended****Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00 \$3,172,833.00

\$0.00 \$0.00

\$0.00 \$3,172,833.00

\$0.00 \$0.00

\$0.00 \$3,172,833.00

\$0.00 \$0.00

\$0.00 \$3,172,833.00

\$0.00 \$0.00

\$0.00 \$3,172,833.00

\$0.00 \$0.00

\$0.00 \$3,172,833.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00



**Activity Description:**

Tonkin Street Infrastructure & Storm Water improvements.

**Location Description:****Activity Progress Narrative:**

Environmental review underway.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Total Labor Hours	0	0/0

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

---

<b>Activity Supporting Documents:</b>	None
---------------------------------------	------

## Grantee Activity Number: 082060

### Activity Title: City of Gladwin Woody Debris Management

**Activity Type:**

MIT - Public Facilities and Improvements-Covered Projects

**Project Number:**

2020INF

**Projected Start Date:**

04/16/2024

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

2020 Infrastructure

**Projected End Date:**

04/16/2026

**Completed Activity Actual End Date:****Responsible Organization:**

State of Michigan

**Overall****Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended****Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00 \$2,665,000.00

\$0.00 \$0.00

\$0.00 \$2,665,000.00

\$0.00 \$0.00

\$0.00 \$2,665,000.00

\$0.00 \$0.00

\$0.00 \$2,665,000.00

\$0.00 \$0.00

\$0.00 \$2,665,000.00

\$0.00 \$0.00

\$0.00 \$2,665,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00



**Activity Description:**

Woody debris management within City of Gladwin

**Location Description:****Activity Progress Narrative:**

City posted RFP for environmental review services, however, no responses received. City to post RFP for design services before putting back out environmental review for RFP.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# occupied structures in	0	0/0
# of buildings (non-residential)	0	0/0

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

<b>Activity Supporting Documents:</b>	None
---------------------------------------	------

**Grantee Activity Number: 082061**  
**Activity Title: City of Midland Local Street Reconstruction**

**Activity Type:**

MIT - Public Facilities and Improvements-Covered Projects

**Project Number:**

2020INF

**Projected Start Date:**

04/16/2024

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

2020 Infrastructure

**Projected End Date:**

04/16/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00

\$7,373,888.00

\$0.00

\$0.00

\$0.00

\$7,373,888.00

\$0.00

\$0.00

\$0.00

\$7,373,888.00

\$0.00

\$0.00

\$0.00

\$7,373,888.00

\$0.00

\$0.00

\$0.00

\$7,373,888.00

\$0.00

\$0.00

\$0.00

\$7,373,888.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



**Activity Description:**

Local street reconstruction of streets within City of Midland.

**Location Description:****Activity Progress Narrative:**

Construction of street project will take place in November of 2027, City determined that packaging all ten streets together as one bid was best for financial and time efficiencies. Construction to occur in 2027 due to the the amount of contracted design engineering that will need to occur. Enviornmental review services currently in contract and design engineering posted. Construction services to be bid out in late 2026.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: 082069**  
**Activity Title: Village of Sanford Tile Extension Drain**

**Activity Type:**

MIT - Public Facilities and Improvements-Covered Projects

**Project Number:**

2020INF

**Projected Start Date:**

04/16/2024

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

2020 Infrastructure

**Projected End Date:**

04/16/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00 \$4,396,504.00

\$0.00 \$0.00

\$0.00 \$4,396,504.00

\$0.00 \$0.00

\$0.00 \$4,396,504.00

\$0.00 \$0.00

\$0.00 \$4,396,504.00

\$0.00 \$0.00

\$0.00 \$4,396,504.00

\$0.00 \$0.00

\$0.00 \$4,396,504.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00



**Activity Description:**

Sanford Tile Extension Drain.

**Location Description:****Activity Progress Narrative:**

Environmental review underway.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Project # /** 2020PLN / 2020 Planning Program



## Grantee Activity Number: 082102

### Activity Title: City of Beaverton Dam Analysis & Safety Plans

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

2020PLN

**Projected Start Date:**

04/25/2024

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Planned

**Project Title:**

2020 Planning Program

**Projected End Date:**

04/25/2026

**Completed Activity Actual End Date:****Responsible Organization:**

State of Michigan

**Overall****Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended****Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00

\$260,000.00

\$0.00

\$0.00

\$0.00

\$260,000.00

\$0.00

\$0.00

\$0.00

\$260,000.00

\$0.00

\$0.00

\$0.00

\$260,000.00

\$0.00

\$0.00

\$0.00

\$260,000.00

\$0.00

\$0.00

\$0.00

\$260,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



**Activity Description:**

Development of City of Beaverton Dam Analysis & Safety Plans

**Location Description:****Activity Progress Narrative:**

Grant agreement executed and planning project scheduled to be completed by 03/31/2026.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

## Grantee Activity Number: 082233

### Activity Title: Township of Tittabawassee Hazard Mitigation Infrastructure Plan

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

2020PLN

**Projected Start Date:**

05/21/2024

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Planned

**Project Title:**

2020 Planning Program

**Projected End Date:**

05/21/2026

**Completed Activity Actual End Date:****Responsible Organization:**

State of Michigan

**Overall****Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended****Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00

\$270,250.00

\$0.00

\$0.00

\$0.00

\$270,250.00

\$0.00

\$0.00

\$0.00

\$270,250.00

\$0.00

\$0.00

\$0.00

\$270,250.00

\$0.00

\$0.00

\$0.00

\$270,250.00

\$0.00

\$0.00

\$0.00

\$270,250.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



**Activity Description:**

Creation of a plan that will study and make recommendations concerning infrastructure needs, especially pertaining to stormwater and flooding.

**Location Description:****Activity Progress Narrative:**

Grant agreement executed and planning project is scheduled to be completed by 03/31/2026.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of entities at resilience	0	0/0
# of Non-business	0	0/0
# of persons at resilience	0	0/0

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

## Grantee Activity Number: 082239

### Activity Title: Gladwin County Master Plan & Zoning Plan

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

2020PLN

**Projected Start Date:**

10/01/2024

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

2020 Planning Program

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

State of Michigan

**Overall****Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

State of Michigan

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00

\$88,400.00

\$0.00

\$0.00

\$0.00

\$88,400.00

\$0.00

\$0.00

\$0.00

\$88,400.00

\$0.00

\$0.00

\$0.00

\$88,400.00

\$0.00

\$0.00

\$0.00

\$88,400.00

\$0.00

\$0.00

\$0.00

\$88,400.00

\$0.00

\$0.00

\$18,476.92

\$18,476.92

\$0.00

\$0.00

\$18,476.92

\$18,476.92

\$0.00

\$0.00

\$18,476.92

\$18,476.92

\$0.00

\$0.00

\$18,476.92

\$18,476.92

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



### Activity Description:

Creation of Master Plan & Zoning Plan for Gladwin County

### Location Description:

### Activity Progress Narrative:

The County is waiting on responses from survey that was sent out for the master plan. Two meetings were held with the steering committee.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# Jurisdictions with enacted	1	1/0
# of acres with Improved	0	0/0
# of climate action plans	0	0/0
# of community engagement	2	2/0
# of disaster recovery plans	0	0/0
# of ecological actions	0	0/0
# of energy plans completed	0	0/0
# of entities at resilience	0	0/0
# of Hazard Mitigation Plans	0	0/0
# of Non-business	1	1/0
# of persons at resilience	0	0/0
# of planning studies and	0	0/0
# of Plans or Planning Products	0	0/0
# of public education meetings	0	0/0
# of resilience planning	0	0/0
% of survey respondents with	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Grantee Activity Number: 082241**  
**Activity Title: Iosco County Master Plan Resiliency Grant**

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

2020PLN

**Projected Start Date:**

04/25/2024

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Planned

**Project Title:**

2020 Planning Program

**Projected End Date:**

04/25/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

State of Michigan

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$17,750.00

\$0.00

\$17,750.00

\$0.00

\$17,750.00

\$0.00

\$17,750.00

\$0.00

\$17,750.00

\$0.00

\$17,750.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$87,750.00

\$0.00

\$87,750.00

\$0.00

\$87,750.00

\$0.00

\$87,750.00

\$0.00

\$87,750.00

\$0.00

\$87,750.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



**Activity Description:**

Development the resiliency of losco's County Master Plan.

**Location Description:****Activity Progress Narrative:**

Grant Agreement executed & Planning Project scheduled to be completed 03/31/2026.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



**Grantee Activity Number: 082892****Activity Title: City of Frankenmuth Cass River Stream Bank Stabilization****Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

2020PLN

**Projected Start Date:**

01/15/2025

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Planned

**Project Title:**

2020 Planning Program

**Projected End Date:**

01/15/2027

**Completed Activity Actual End Date:****Responsible Organization:**

State of Michigan

**Overall****Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

State of Michigan

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00 \$199,000.00

\$0.00 \$0.00

\$0.00 \$199,000.00

\$0.00 \$0.00

\$0.00 \$199,000.00

\$0.00 \$0.00

\$0.00 \$199,000.00

\$0.00 \$0.00

\$199,000.00 \$199,000.00

\$0.00 \$0.00

\$199,000.00 \$199,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00



**Activity Description:**

Planning grant for the stabilization of the Cass River Stream Bank.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Non-business	0	0/0

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

---

<b>Activity Supporting Documents:</b>	None
---------------------------------------	------

**Grantee Activity Number: 082895****Activity Title: City of Gladwin Comprehensive & Capital Improvement Planning****Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

2020PLN

**Projected Start Date:**

01/15/2025

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Planned

**Project Title:**

2020 Planning Program

**Projected End Date:**

01/15/2027

**Completed Activity Actual End Date:****Responsible Organization:**

State of Michigan

**Overall****Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

State of Michigan

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00 \$150,000.00

\$0.00 \$0.00

\$0.00 \$150,000.00

\$0.00 \$0.00

\$0.00 \$150,000.00

\$0.00 \$0.00

\$0.00 \$150,000.00

\$0.00 \$0.00

\$150,000.00 \$150,000.00

\$0.00 \$0.00

\$150,000.00 \$150,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00



**Activity Description:**

City of Gladwin capital improvement planning.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: 083510**  
**Activity Title: City of Beaverton Land Use Planning**

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

2020PLN

**Projected Start Date:**

05/20/2025

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Planned

**Project Title:**

2020 Planning Program

**Projected End Date:**

05/20/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

State of Michigan

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$185,000.00

\$0.00

\$185,000.00

\$0.00

\$185,000.00

\$0.00

\$185,000.00

\$0.00

\$185,000.00

\$0.00

\$185,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



### Activity Description:

The City of Beaverton is working to construct infrastructure improvements within the City limits. These infrastructure improvements are targeted at providing residential opportunities that are designed to current storm water regulations and protected from most flooding scenarios. The proposed improvements include storm water management including runoff control and water quality, sanitary sewer, water main and street. These improvements will be located near the intersection of Terry Diane and Glidden Streets in Beaverton as well as Saginaw Street from Seeley to the west end and west end west. It also includes a Loop Street from Brown Street to Tonkin Street in Beaverton.

The scope of work includes infrastructure studies, surveying and natural resource evaluation, a conceptual site development plan with infrastructure, conceptual architecture and residential units, construction estimating and color rendering of conceptual development plan.

### Location Description:

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents:	None
--------------------------------	------

Project # /	2021INF / 2021 Infrastructure
-------------	-------------------------------

**Grantee Activity Number: 082208**  
**Activity Title: City of Ecorse Sanitary Sewer Rehab Project**

**Activity Type:**

MIT - Public Facilities and Improvements-Covered Projects

**Project Number:**

2021INF

**Projected Start Date:**

05/21/2024

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

2021 Infrastructure

**Projected End Date:**

05/21/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00

\$2,744,588.00

\$0.00

\$2,744,588.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$2,744,588.00

\$0.00

\$2,744,588.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$2,744,588.00

\$0.00

\$2,744,588.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



**Activity Description:**

Rehabilitation and installation of 11,000 ft. of trenchless sanitary sewer, 30 open out excavation point repairs, and replacement of 96 frame and covers to seal the structures with wraps.

**Location Description:****Activity Progress Narrative:**

Environmental review needed an addendum after further review of the worksite. Engineer is still working on design prior to bidding process.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

<b>Activity Supporting Documents:</b>	None
---------------------------------------	------



**Grantee Activity Number: 082218**  
**Activity Title: City of Ecorse Pump Station Project**

**Activity Type:**

MIT - Public Facilities and Improvements-Covered Projects

**Project Number:**

2021INF

**Projected Start Date:**

05/21/2024

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

2021 Infrastructure

**Projected End Date:**

05/21/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00 \$711,070.00

\$0.00 \$711,070.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$711,070.00

\$0.00 \$711,070.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$711,070.00

\$0.00 \$711,070.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00



**Activity Description:**

Installation of a large diameter pump station.  
The proposed pump station will have four pumps programmed to address stormwater based

**Location Description:****Activity Progress Narrative:**

Environmental review complete. City finished public posting process and has signed into a fully executed grant agreement with the MEDC. City engineer is working toward finishing engineering design prior to bidding process.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

<b>Activity Supporting Documents:</b>	None
---------------------------------------	------

**Grantee Activity Number: 082219**  
**Activity Title: City of Southgate Sewer Lining Project**

**Activity Type:**

MIT - Public Facilities and Improvements-Covered Projects

**Project Number:**

2021INF

**Projected Start Date:**

04/16/2024

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

2021 Infrastructure

**Projected End Date:**

04/16/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00

\$1,610,706.00

\$0.00

\$1,610,706.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$1,610,706.00

\$0.00

\$1,610,706.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$1,610,706.00

\$0.00

\$1,610,706.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



**Activity Description:**

The City of Southgate will line 6,900 linear feet of sanitary sewer lines which include 158 sanitary sewer lead reinstatements.

**Location Description:****Activity Progress Narrative:**

Environmental review completed. City has completed public posting and has entered into a grant agreement with the MEDC. Engineering designs waiting to be completed in order to be ready for bidding process.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 2021PLN / 2021 Planning Program**

**Grantee Activity Number: 083131**  
**Activity Title: Charter Township of Redford Resilient Infrastructure**

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

2021PLN

**Projected Start Date:**

01/15/2025

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Planned

**Project Title:**

2021 Planning Program

**Projected End Date:**

01/15/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

State of Michigan

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00 \$300,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$300,000.00

\$0.00 \$300,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$300,000.00

\$300,000.00 \$300,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$300,000.00 \$300,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00



**Activity Description:**

Charter Township of Redford resilient infrastructure, capital improvements and asset management plan.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: 083132**  
**Activity Title: Charter Township of Redford Zoning**

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

2021PLN

**Projected Start Date:**

01/15/2025

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Planned

**Project Title:**

2021 Planning Program

**Projected End Date:**

01/15/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Total Projected Budget from All Sources**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Budget**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Obligated**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Funds Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Drawdown**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Program Income Received**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Total Funds Expended**

State of Michigan

**Most Impacted and Distressed Expended**

B-21-DF-26-0001

B-21-DZ-26-0001

B-22-DF-26-0001

**Jan 1 thru Mar 31, 2025 To Date**

\$0.00

\$155,250.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$155,250.00

\$0.00

\$155,250.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$155,250.00

\$155,250.00

\$155,250.00

\$0.00

\$0.00

\$0.00

\$0.00

\$155,250.00

\$155,250.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



**Activity Description:**

Charter Township of Redford zoning for community resilience.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None